

Note: Form instructions and definitions will be created to support the report. Instructional guidance and training will be developed. Numbering to be updated based on final approved form.

RECIPIENT NAME	PENINSULA FIBER NETWORK LLC	OMB Control No.	OMB Control No. 0660-0052
		Expiration Date	Exp. Date: 2/28/2027

Middle Mile Grant Program Bi-Annual Performance Report									
A. GENERAL INFORMATION									
1a. Recipient Organization:	PENINSULA FIBER NETWORK LLC			1h. Award Identification Number:	26-40-MM196				
1b. Recipient Street Address:	1901 W RIDGE ST			1i. Report Date (MM/DD/YYYY):	11/21/2025				
1c. City, State, and Zip Code:	MARQUETTE, Michigan 49855-2485			1j. Final Report:	Yes		No	X	
1d. Unique Entity Identification (UEI) Number:	H1TJJENJ2M23			1k. Report Period Start Date (MM/DD/YYYY):	04/01/2025				
1e. Award Start Date (MM/DD/YYYY):	07/01/2023			1l. Report Period End Date (MM/DD/YYYY):	09/30/2025				
1f. Award End Date (MM/DD/YYYY):	06/30/2028								
1g. Name of Person Completing Report:	Tammy Smith								
B. PROJECT NARRATIVE									
Please use the section below to provide a project narrative of the project(s). This section aims to help reviewers better understand what project is being proposed and steps taken to achieve this goal.									
2a. A brief description of the recipient’s organization and scope of work/project priorities.		Peninsula Fiber Networks, LLC (PFN) is a high valued broadband provider created in 2004 as a limited liability company taxed as a partnership whose members are Baraga Telephone Company (BTC) and Hiawatha Communications Inc. (HCI). PFN has built MM fiber optic network spanning >5,470 fiber miles across MI, WI, and MN, and prides itself on service reliability, stable high throughput, and a low latency self healing network for our customers’ end users. PFN offers state of the art carrier grade data transport services including optical transmission, next generation IP solutions, high volume Core Internet access, cellular backhaul, Next Generation 911 (NG911) Call Management System Services, tandem switching, and local exchange voice services to							

	<p>433 unique customers. Notably, PFN is the sole source provider of Next Generation 911 (NG911) Call Management System Services to 82 of 83 counties in MI and in Florence County, WI. Peninsula Fiber Network, LLC (PFN) project titled Infrastructure for Michigan’s Peninsulas and Critical Crossings (IMPACC) was developed to meet both the State of Michigan and NTIA Middle Mile Grant (MMG) program goals; to connect middle mile infrastructure to last mile networks that provide or plan to provide broadband service to households in unserved areas, to offer wholesale broadband services at reasonable rates on a carrier neutral basis, and to strengthen national security.</p>
2b. An overview of the significant outputs and outcomes to be accomplished in the project.	<p>To accomplish these goals, PFN will construct three routes that traverse Michigan’s lakes and unserved counties and towns bringing essential middle mile infrastructure for our state and into rural counties serving over 35,000 homes in need of broadband internet connectivity.</p> <p>Route #1 Byron Center to Chicago</p> <p>1.1 Undersea Chicago to St Joseph</p> <p>1.2 Undersea Benton Harbor to Chicago</p> <p>1.3 Chicago Landfall to Federal & Cermak (terrestrial)</p> <p>1.4 Byron Center to Benton Harbor/St Joseph (terrestrial)</p> <p>Route #2 Upper Peninsula (UP) to Beaver Island to Charlevoix to Gaylord</p> <p>2.1 Gulliver to Lake MI (terrestrial)</p> <p>2.2 Undersea UP Beaver Island Charlevoix</p> <p>2.3 Charlevoix to Gaylord (terrestrial)</p> <p>Route #3 Port Huron to Flint</p> <p>3.1 On land from Port Huron to IXC in Flint</p>
2c. How would the project meet the recipient’s business and/or administrative need(s)?	<p>Upon completion, this project will establish a continuous loop within PFN’s network connecting the Upper Peninsula to the Lower Peninsula and extending to Chicago; creating both redundancy and reliability for those served along this network. The east side route from Port Huron to Flint, when complete, will also connect to PFN’s existing network providing redundancy and reliability to a historically impoverished area. All three routes will connect to 123NET’s state of the art data center. These benefits along with high count fiber strands and an open access network will provide PFN with the opportunity to monetize each area of the routes while maintaining fair low cost pricing for ISPs.</p>
2d. Provide an overview of key accomplishments achieved for this reporting period on the MM infrastructure project.	<p>R1 = Route 1, Chicago to Benton Harbor/St. Joseph to Byron Center</p> <p>R2 = Route 2, Gulliver to Beaver Island to Charlevoix to Gaylord</p> <p>R3 = Route 3, Flint to Port Huron</p> <p>PFN</p> <p>General Progress</p> <p>1.Weekly/bi-weekly meetings with FPO, GMS, and Federal EPO.</p> <p>2.Quarterly Conference Call with FPO, GMS and EPO.</p> <p>3.Participated in NTIA’s Bi-Weekly Office Hours.</p> <p>4.Weekly progress, monitoring and oversight meetings with 123NET, JSI, GEI, Wopschall Consulting and HBK.</p> <p>5.Monthly financial review of subrecipient, engineers, and engineering subcontractors’ invoices and milestones.</p> <p>6.Weekly internal team meetings for discussion and decision making.</p> <p>7.Met bi-monthly with the State of Michigan’s Permitting Team. They provide leadership and support if issues arise at the local agency level.</p> <p>8.Completed 12 drawdowns (7 PFN and 5 123NET).</p> <p>9.PFN staff made site visits to Beaver Island, Gulliver, Charlevoix, Benton Harbor, St. Joseph and Chicago to observed onshore geotechnical drilling</p> <p>10.PFN staff participated in hydrographic surveying on Lake Michigan for Routes 1 and 2.</p> <p>11.Held Route 3 Groundbreaking ceremony on July 28th in Davison, MI to commemorate the IMPACC project’s first shovel in the ground. Fifty (50) attendees including legislators, community anchor institutions, and community members.</p> <p>12.Issued compliance concern memo to 123NET. Convened subrecipient monitoring site visit and established corrective actions due by 11/14/25.</p> <p>13.Submitted 10/1/2024 – 3/31/2025 semi-annual report</p> <p>14.Submitted updated benchmarks to NTIA</p> <p>15.Submitted request for release of funds for R3 construction and R1 & R2 cable installer deposit (along with permission to procure).</p>

	<p>Network Design</p> <p>16.R1 and R2 Selected a submarine cable installer through competitive bid. Contractor can procure, manage logistics and transport submarine cable to Lake Michigan.</p> <p>17.R1 and R2 Negotiating contract language for submarine cable installer.</p> <p>18.R1 and R2 Selected a cable manufacturer through competitive bid.</p> <p>Environmental</p> <p>19.R1 and R2 CatEx for geotechnical boring approved by NTIA 5/9/2025</p> <p>20.R3 CatEx approved by NTIA 05/09/2025</p> <p>Site Prep, Land Purchases</p> <p>21.R1 Hut locations at St. Joseph and Benton Harbor are being negotiated.</p> <p>22.R2 Three of the four hut locations for Route 2 have been purchased. A long-term lease is being negotiated for the fourth.</p> <p>123NET</p> <p>Network Design</p> <p>23.R1 Staking sheets design completed</p> <p>24.R1 More detailed Construction sheets design completed.</p> <p>25.R1 METRO Act permits 100% complete.</p> <p>26.R3 Staking sheets design completed.</p> <p>27.R3 More detailed Construction sheets design completed.</p> <p>28.R3 RR crossing permits submitted and approved.</p> <p>29.R3 METRO Act permits 100% complete</p> <p>30.R3 Construction began in June 2025.</p> <p>Environmental</p> <p>31.Lending support to JSI as needed.</p> <p>Site Prep, Land Purchases</p> <p>32.R1 Property purchased for all three hut locations.</p> <p>33.R3 Property purchased for three of four hut locations. Fourth property is under negotiation.</p> <p>JSI</p> <p>Network Design</p> <p>34.R1 and R2 Onshore geotechnical borings at all 8 landing sites completed (Phase 1). A workplan for Phase 2 onshore geotechnical boring was prepared.</p> <p>35.R1 and R2 Hydrographic surveys and vibracore sampling for geotechnical parameters were completed to guide maritime routing and cable protection designs.</p> <p>36.R1 & R2 Shore landing HDD design is underway. Bid package was prepared and is undergoing review.</p> <p>37.R3 Location and design of select hut sites were refined during the reporting period.</p> <p>38.R3 A minor reroute is being designed to resolve Clair County Road Commission concerns.</p> <p>39.R1 and R2 Terrestrial fiber construction bid package was prepared and is undergoing review.</p> <p>Environmental</p> <p>40.R1 and R2 Maritime and terrestrial cultural resource field surveys were completed, except for terrestrial surveys near Gulliver and Beaver Island.</p> <p>41.R2 EGLE/USACE Joint Permit Application for R2 was submitted. EGLE comments are being addressed.</p>
--	--

	<div>42.R1 EGLE/USACE Joint Permit Application drafted.</div> <div>43.R1 and R2 Air permit applications and associated calculations are being prepared.</div> <div>44.R1 and R2 Tribal notifications were submitted.</div> <div>45.R1 and R2 An amendment to NEPA CatEx for Phase 2 onshore geotechnical investigation was prepared and approved for additional bore locations.</div> <div>46.R1 and R2 USFWS Section 7 consultation process was initiated.</div> <div>47.R1 and R2 Wetland Delineation Report was completed.</div> <div>48.R2 Draft Environmental Assessment is approx. 90% complete.</div> <div>49.R2 Biological Assessment was initiated for anticipated impacts to threatened and endangered (T&E) species.</div> <div>50.R2 T&E report and T&E permit compliance checklist were prepared.</div> <div>51.R3 An amendment to NEPA CatEx was prepared and approved to change the hut site in Riley Township.</div> <div>HBK (Chicago Engineering Firm – Route 1)</div> <div>General Progress</div> <div>52. Weekly meetings with project team to discuss legal and design updates/concerns</div> <div>53.Outreach to data center owners/engineers</div> <div>54.Assistance with Park District relations and permitting</div> <div>55.Outreach to McPier permitting team</div> <div>Network Design</div> <div>56.Completed freight tunnel survey</div> <div>57.Tunnel bore design complete</div> <div>58.Finalized shore landing civil site plans</div> <div>59.80% terrestrial design complete</div>
2e. Provide any roadblock experienced during this reporting period impacting the expansion of the MM infrastructure project (i.e., supply chain, availability of labor).	One of the properties along Route 3 required a special use permit that was denied by the local township, resulting in the need for another piece of property. A new location has been identified, and we are working with property owner to finalize a lease agreement. Although there were no delays to the deployment timeline, it did require an amendment to our NEPA CatEx.
2f. Provide any barriers to improving job quality experienced during this reporting period.	None

C. INFRASTRUCTURE MILESTONE CATEGORIES AND PROJECT TIMELINE				
Please use the chart below to provide the start date and end date of your project.				
OVERALL PROJECT	PROJECT DURATION	3a. PROJECT START DATE	3b. PROJECT END DATE	
	1826	07/01/2023	06/30/2028	

Please provide the start and end dates for each milestone category of your project. The duration is be based on the start and end dates of each category.

Please use the table provided to indicate your EXPECTED percentage of completion on a bi-annual basis for each year of your project. Year 1 begins with your award start date.

The percentage of completion should be based primarily on the expenditure of your project budget and should be reported cumulatively from award inception through the end of each semi-annual reporting period. For example, if you expect to complete a particular milestone within the first three periods of your project, the third period and all subsequent periods should state 100%.

*** Period 1 ends September 30 and Period 2 ends March 31. Additional columns may be added for a Year 6, Period 1 or 2, Baseline if the Period of Performance is 5 years.

Please write “0” in the duration field if your project does not include an activity. If necessary, please insert additional milestones at the end.

ANTICIPATED PROJECT MILESTONES***				Year 1 Baseline		Year 2 Baseline		Year 3 Baseline		Year 4 Baseline		Year 5 Baseline	
3c. MILESTONE CATEGORIES	3d. DURATION (Days)	3e. START DATE	3f. END DATE	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2
Overall Project	1263	2023-07-01	2026-12-15	0.41%	3.07%	14.66%	22.52%	24.85%	36.85%	98.98%	100%	%	%
Environmental Assessment	310	2023-10-10	2024-08-15	0%	16.3%	100%	%	%	%	%	%	%	%
Network Design	389	2023-09-08	2024-10-01	9.8%	85.4%	100%	%	%	%	%	%	%	%
Rights Of Way	-123	2024-09-01	2024-05-01	0%	0%	6.4%	66.1%	100%	%	%	%	%	%
Construction Permits And Other Approvals	136	2024-09-01	2025-01-15	0%	0%	21.7%	100%	%	%	%	%	%	%

[illegible]

Please use the table provided to indicate your ACTUAL percentage of completion on a bi-annual basis for each year of your project. Year 1 begins with your award start date.

The percentage of completion should be based primarily on the expenditure of your project budget and should be reported cumulatively from award inception through the end of each semi-annual reporting period. For example, if you expect to complete a particular milestone within the first three periods of your project, the third period and all subsequent periods should state 100%.

Please provide a brief description of the primary activities involved in meeting each milestone (a single description should be provided for each milestone, covering all periods in years one through N).

*** Period 1 ends September 30 and Period 2 ends March 31. Additional columns may be added for a Year 6, Period 1 or 2, Baseline if the Period of Performance is 5 years.

Please write the number “0” if your project does not include an activity. If necessary, please insert additional milestones at the bottom of the chart. Please add additional milestones as applicable.

ACTUAL PROJECT MILESTONES***		Year 1		Year 2		Year 3		Year 4		Year 5	
		Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2
4a. MILESTONE	4b. DESCRIPTION	Actual Milestone Completion (Cumulative)									
Overall Project	All phases of the project from start to completion.	0.5%	1.4%	3.6%	6.7%	10%					
Environmental Assessment	Agency interactions, desktop study of existing information, applications, additional studies as required, analysis, review and response for all EHP activities. Route 3 CatEx approved.	0%	7.5%	15%	33%	80%					
Network Design	Detailed mapping, high-level design, field staking, preliminary site locations identified, initial hut/landing site evaluation, Chicago access evaluation.	5.4%	20%	62.2%	70%	97%					
Rights Of Way	Final staking sheet revisions, Chicago conduit route finalized	0%	1%	2%	2.7%	10%					
Construction Permits And Other Approvals	Agency concurrence complete, field coordination established, final review for FONSI, full release of funds.	0%	0%	0%	0%	0%					
Site Preparation	Site locations identified, hut/landing location evaluation, finalize land purchases.	0%	2%	4%	4%	15%					

Equipment Procurement	Electronics design and assembly, bid & award ISP vendor	0.5%	0.5%	0.5%	0.5%	0%					
Network Build (all components - owned, leased, Indefeasible Rights of Use, etc.)	Fiber order & manufacturing, undersea/terrestrial bid packages, contract awards, materials prep, OSP installation, inspection and testing.	0%	0%	0%	1.4%	3%					
Equipment Deployment	Installation of electronics	0%	0%	0%	0%	0%					
Network Testing	Field cleanup and restoration, OTDR testing	0%	0%	0%	0%	0%					
Status of Procurement	Approvals and permits, shore landing locations, undersea fiber, undersea contractor, OSP contractor, huts, electronics vendor, OSP terrestrial splicing vendor	0%	0%	0%	0%	0%					
other	Final route inspection, final maintenance/corrections, as-built documentation submitted to PFN, outstanding invoices paid in full. Project closeout with NTIA/NIST.	40.5%	40.5%	40.5%	40.5%	40.5%					

Subrecipient and Subawards											
List of Subrecipient(s) that received a subaward or subcontract from the eligible entity and a description of the specific project for which grant funds were provided.											
Associate projects names to any subrecipient or subaward associated with grant, approved grant funds, and expenditures to date.											
5a. Project Name	Status	5b. Project Description	5c. Subrecipient	5d. Minority Business Enterprise (MBE)	5e. Women's Business Enterprise (WBE)	5f. Labor Surplus Area Firm	5g. Awarded Funds	5h. Expenditures to Date	5i. Remaining Grant Balance	5j. % of work complete	

Infrastructure for Michigan Peninsulas and Critical Crossing (IMPACC)	Active	Peninsula Fiber Network, LLC (PFN) and 123NET (Subrecipient) will build the following broadband network infrastructure routes (Program Routes) in support of PFN’s Infrastructure for Michigan Peninsulas and Critical Crossings (IMPACC) Program Grant. 1.1 Undersea Chicago to St Joseph 1.2 Undersea Benton Harbor to Chicago 1.3 Chicago Landfall to Federal & Cermak 1.4 Byron Ctr to Benton Harbor/St Joseph 2.1 Gulliver to Lake MI 2.2 Undersea UP Beaver Isl Charlevoix 2.3 Charlevoix to Gaylord 3.1 Port Huron to Flint Subrecipient Construction Responsibilities. Subrecipient will construct Program Routes 1.4 (Byron Center to Benton Harbor/St. Joseph) and 3.1 (Port Huron to Flint). Subrecipient will use best value for the Program and prepare initial designs.	123NET	false	false	false	\$27816422	\$280296.9	\$27536125.1	1%
---	--------	--	--------	-------	-------	-------	------------	------------	--------------	----

D. INFRASTRUCTURE BUDGET EXECUTION DETAILS							
Please provide details below on your total budget and total fund expended to date for each budget element, including detailed disbursements of both matching funds approved and federal funds obligated from project inception through end of this reporting period. Figures should be reported cumulatively from award inception to the end of the applicable reporting period.							
6a. Projected Budget Element	6b. Federal Funds	6c. Non-Federal Funds	6d. Total Project Budget	6e. Total Federal Funds Expended to Date	6f. Total Non-Federal Funds Expended to Date	6g. Total Funds Expended	6h. Percent of Federal Funding Expended to Date (Cumulative)
6a. Administrative and legal expenses	\$1,983,618.00	\$850,122.00	\$2,833,740.00	\$1,141,078.16	\$489,033.97	\$1,630,112.13	58%
6a. Land, structures, rights-of way, appraisals, etc.	\$2,613,149.00	\$1,119,921.00	\$3,733,070.00	\$266,300.51	\$114,128.54	\$380,429.05	10%

6a. Relocation expenses and payments	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	N/A
6a. Architectural and engineering fees	\$1,819,881.00	\$779,949.00	\$2,599,830.00	\$1,762,023.52	\$755,152.72	\$2,517,176.24	97%
6a. Other architectural and engineering fees	\$448,938.00	\$192,402.00	\$641,340.00	\$1,747,819.54	\$749,065.55	\$2,496,885.09	389%
6a. Project inspection fees	\$1,299,312.00	\$556,848.00	\$1,856,160.00	\$51,868.25	\$22,229.25	\$74,097.50	4%
6a. Site work	\$312,662.00	\$133,998.00	\$446,660.00	\$399.84	\$171.36	\$571.20	0%
6a. Demolition and removal	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	N/A
6a. Construction	\$42,654,968.73	\$18,280,700.88	\$60,935,669.61	\$1,091,905.46	\$467,959.45	\$1,559,864.91	3%
6a. Equipment	\$6,498,513.00	\$2,785,077.00	\$9,283,590.00	\$0.00	\$0.00	\$0.00	0%
6a. Miscellaneous	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	N/A
6a. Subtotal	\$57,631,041.73	\$24,699,017.88	\$82,330,059.61	\$6,061,395.28	\$2,597,740.84	\$8,659,136.12	11%
6a. Contingencies	\$3,625,664.00	\$1,553,856.00	\$5,179,520.00	\$0.00	\$0.00	\$0.00	0%

6a. Totals	\$61,256,705.73	\$26,252,873.88	\$87,509,579.61	\$6,061,395.28	\$2,597,740.84	\$8,659,136.12	10%
------------	-----------------	-----------------	-----------------	----------------	----------------	----------------	-----

E. COMMUNITY BENEFIT AGREEMENT

As stated in the MM Grant Program NOFO a Community Benefit Agreement (CBA) is an agreement signed by community benefit groups and a developer, identifying the community benefits a developer agrees to deliver, in return for community support of the project.

Please use the fields below to state the Community Benefit Group and Developer Name and describe the activities in how this partnership has supported with the Middle Mile Infrastructure project (i.e. wage agreements, targeting hiring of apprentices and disadvantaged groups in labor marker, education and training opportunities, sub-contracting to local small business for construction, services, and supply chain needs).

Description of Community Agreement

7a. Community Benefit Group Name: Please provide the name of the Community Benefit Group

7b. Developer Name: Please provide the name of the Developer.

7c. Community Benefit Group and Developer Partnership: Please describe in the space below the nature of the partnership and how the MM grant funds being used are assisting to provide community support for the infrastructure project.

These questions were answered via file upload.
Number of Community Agreements: 1
File(s) Uploaded with Responses: PFN 26-40-MM196 CBA St. Joseph Twp.pdf

F. CLIMATE RESILIENCE

Recipients must demonstrate that they have sufficiently accounted for current and future weather and climate related risks to new MM infrastructure projects. At present, weather and climate related risks to broadband networks include wildfires, extreme heat and cold, inland and coastal flooding, and the extreme winds produced by weather events such as tornadoes, hurricanes, and other weather events. Because retrofitted and new infrastructure for broadband might be expected to have a lifetime of 20 years or more, recipients must account not only for current risks but also for how the frequency, severity, and nature of these extreme events may plausibly evolve as our climate continues to change over the coming decades.

Climate Resiliency Risk Mitigation

This purpose of this section is for the recipient to demonstrate that they have sufficiently accounted for current and future weather and climate-related risks to new MM infrastructure projects. In particular, each recipient should demonstrate how they've addressed the known and identifiable risks of current and future projected weather and climate conditions through measures such as (but not limited to) choice of a technology platform suitable to the climate risk of the region, reliance on alternatives siting of facilities (i.e., underground construction where appropriate), retrofitting, or hardening of existing assets, and use of network redundancy to safeguard against threats to infrastructure.			
8a. Were any geographic areas identified for this reporting period subject to an initial and/or updated hazard screening for future weather and climate related risk? If so, please provide the date of the screening and provide related documentation as an attachment to this report.			
No			
8b. Climate Resilience Category	8c. Date of Most Recent Hazard Screening	8d. Name and Title of Representative Completing Most Recent Hazard Screening	8e. Date of Report Completion
Files Uploaded for Hazard Screening Information: PFN 26-40-MM196 Hazard Screening 8b-e.pdf			
8f. Identified Risk: For your MM project, what are the potential weather and climate hazards that may be most important to be addressed that could impact the resiliency of the middle mile infrastructure deployed (i.e. wildfires, extreme heat and cold, inland and coastal flooding, extreme winds: tornadoes, hurricanes and other weather events)?			
Potential weather and climate hazards for our middle mile project include: extreme temperatures, winter storms, high winds, tornados and flooding. Some of the required studies and then the actual installation activities are planned for the optimal weather conditions, based on historical trends and averages. All these activities can be significantly impacted by extremes of heat, cold, wind, and other conditions affected by what might be considered the more frequent aberrations from the historical averages. Adjustments can and must be made to the expected timeframes and the processes required to study and then to install in the methods with the least impact. The materials to be used are designed for minimal long-term impact on the environment, and minimal impact to from the environment on the cable. Once the optical fiber cable is installed it can be expected to be nearly impervious to any climate changes except the most extreme weather events. PFN’s planning process incorporates industry best practices to respond automatically to any impacts immediately once they occur. This planning includes routines for inspection, preventive maintenance, and repairs to all network components including but not limited to hazards related to climate change.			
8g. Weather and Climate Hazards: Were any significant climate or weather hazards experienced during this reporting period (i.e., floods, tornados) impacting infrastructure buildout or service? Briefly describe how you monitored for weather and climate caused issues for the reliability of the system. If so, please provide the date of the disaster, location and backup documentation related (i.e., news articles).			

No
PFN's staff and consultants have not experienced any disruptions during this reporting period.
8h. Risks to Deployment of New Infrastructure: Has the team identified any risks impacting the deployment of new or repaired infrastructure due to current and future weather and climate-related threats during this reporting period?
No
8i. Risk Mitigation: How will the project avoid and/or mitigate the risk identified? If not applicable, please explain why.
<p>PFN's risk mitigation plan accounts for extreme temperatures, winter storms, high winds, tornados and flooding using input from permits, environmental assessments, and surveys of the site locations. All PFN network installations follow these mitigation strategies to provide maximum accessibility, reliability and redundancy to ensure our facilities can withstand weather events and keep our clients connected. PFN has equipment, spare parts, technicians and other personnel, at the ready to deploy and reach our facilities in a timely manner should a disruption occur from a weather event. Outages are assessed for damage and replacement parts installed as needed to rapidly restore service to our customers.</p> <p>As a general practice, PFN uses buried techniques to place fiber plant underground minimizing exposure to weather events. Fiber for this project will be constructed using buried techniques and watertight splice cases to strengthen availability of service. Additionally, PFN’s mapping and monitoring system allows us to monitor and anticipate climate related impacts. As new routes and equipment are brought online, they are added to PFN’s mapping and monitoring systems.</p> <p>For this project PFN has designed a network with increased capacity and redundancy for each route to maintain service availability, should isolated parts of the network become compromised.</p> <p>Electronics, cabinets and hut locations:</p> <ul style="list-style-type: none">• PFN uses electronics that are temperature hardened, withstanding fluctuations from -40 degrees Celsius to 65 degrees Celsius.• Sites with temperature sensitive electronics are temperature controlled by HVAC systems with batter backups capable of running a minimum of 8 hours in the event of a commercial power failure.• Passive cooling aspects of the cabinets, airflow, shade and ‘openness’ in the cabinets assist with heat transfer.• If critical temperatures are reached an alarm would trigger, immediately notify our Network Operations Center and technicians would be dispatched to mitigate the impact to PFN’s electronics by deploying fans or portable cooling units.<ul style="list-style-type: none">• This safety mechanism allows for the quickest return to available service once temperatures return to tolerable levels.• CO buildings and cabinets have backup power generators onsite in the event of extended power outages.
8j. Additional Information: Is there any additional information you would like to share during this reporting period that the grant team should be aware of regarding the management of sustainable climate resiliency for your MM project?
Nothing new for this reporting period.

<p>8k. Additional Resources</p> <p>Has the team utilized the available resources to assist with mitigation and long-term planning efforts for this reporting period? If so, which resources?</p> <p>2018 National Climate Assessment</p> <p>NOAA's 2022 State Climate Summaries</p> <p>NOAA Disaster and Risk Mapping Tool</p> <p>NOAA's Storms Event Database</p> <p>NOAA Climate Explorer and Digital Coast</p> <p>FEMA National Risk Index</p> <p>Consulted FEMA-approved Hazard Mitigation Plans prepared by states in which they propose to build middle mile infrastructure to help identify key risk and hazards</p>
<p>No</p>

<p>G. Workforce</p>	
<p>For projects receiving over \$5,000,000 (based on expected total cost), as determined by the U.S. Secretary of Labor by subchapter IV of chapter 31 of title 40, United States Code (commonly known as the "Davis-Bacon Act"), all laborers and mechanics employed by contractors and subcontractors in the performance of such project are paid wages at rates not less than those prevailing.</p>	
<p>Davis-Bacon Certification</p>	
<p>9a. Does the recipient have access to the information requested (all laborers and mechanics employed by contractors and subcontractors in the performance of such project are paid wages at rates not less than those prevailing?)</p>	<p>Yes</p>
<p>Local Hire Prioritization and Impact</p>	
<p>Local hiring is a goal or requirement to hire people who live close to the place of work. This aim is often more specifically structured as a requirement for contractors awarded certain types of publicly funded projects to recruit a certain proportion of the people working on the project from a particular area. Please provide all direct hires and contractors supporting the MM Infrastructure project.</p> <p>Please use the table below to describe how the project prioritizes local hiring.</p>	
<p>Hires by Race, Ethnicity and Sex</p>	<p>Number of Hires</p>
	<p>Race/Ethnicity</p>

	9b. Hispanic or Latino			9c. Non-Hispanic/Non-Latino																		Totals
				9c-1. Men						9c-2. Women												
	9b-1. Men	9b-2. Wome n		White	Black or African America n	Native Hawaii an or Pacific Islande r	Asian	Native Americ an or Alaska Native	Two or More Races	White	Black or African America n	Native Hawaii an or Pacific Islander	Asian	Native America n or Alaska Native	Two or More Races							
Number of Local Direct Hires	0	0		1	0	0	0	0	0	0	0	0	0	0	0							1
Number of Non-Local Direct Hires	0	0		0	0	0	0	0	0	0	0	0	0	0	0							0
Percentage of Local Direct Hires on Award	0%	0%		100%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%							
Number of Local Subcontract ors	1	0		2	0	0	1	0	0	1	0	0	0	0	0							5
Number of Non-Local Subcontract ors	0	0		1	1	0	0	0	0	1	0	0	0	0	0							3
Percentage of Local Subcontract ors on Award	100%	0%		67%	0%	0%	100%	0%	0%	50%	0%	0%	0%	0%	0%							

Davis-Bacon Act Wages	
Please confirm if wages are at least prevailing*	
*As stated in the MM NOFO as determined by the U.S. Secretary Labor in accordance with subchapter IV of chapter 31 of title 40, United States Code (commonly known as the "Davis-Bacon Act"), for the corresponding classes of laborers and mechanics employed on projects of a character similar to the contract work in the civil subdivision of the State (or the District of Columbia) in which the work is to be performed.	
10a. Are wage rates at least the Davis-Bacon prevailing wage for all laborers?	Yes
10b. Please cite your source of how this information was gathered (for 10a).	No hiring of laborers has taken place yet for PFN. However, our subrecipient, 123NET began construction June 2025 and used Sam.gov to determine appropriate Davis Bacon prevailing wages.
10c. Are wage rates at least the prevailing wage for all mechanics?	Yes
10d. Please cite your source of how this information was gathered (for 10c).	No hiring of laborers has taken place yet for PFN. However, our subrecipient, 123NET began construction June 2025 and used Sam.gov to determine appropriate Davis Bacon prevailing wages.
10e. If you answered "No" to either 10a. or 10c., please provide an attachment reporting the wages and benefits of workers on the project by job classification, and whether those wages are less than the prevailing wage.	

Workforce Demographic Data																						
Jobs by Race, Ethnicity and Sex	Number of Jobs																					
	Race/Ethnicity																					
	11-a. Hispanic or Latino			11b. Non-Hispanic/Non-Latino																		Totals
				11b-1. Men						11b-2. Women												
	11a-1. Men	11a-2. Women		White	Black or African American	Native Hawaiian or Pacific Islander	Asian	Native American or Alaska Native	Two or More Races	White	Black or African American	Native Hawaiian or Pacific Islander	Asian	Native American or Alaska Native	Two or More Races							
Jobs Created	1	0		3	1	0	1	0	0	2	0	0	0	0	0						8	
Jobs Retained	0	0		0	0	0	0	0	0	0	0	0	0	0	0						0	

Unionized Workforce	
12-a. Does this project include some workforce elements that are unionized?	No
12-b. Are workers provided access to union educators/organizers on employer property or during the work day?	No
12-c. Does your MM project utilize a project labor agreement?	No
12-d. Did workers receive additional information or training about their workplace rights in addition to already required notice postings?	No

H. Workforce Continuity Plan
National Labor Relations Act (29 U.S.C. 158 (f))

As stated in the MM NOFO, if a recipient has not provided a certification that a project either will use a unionized project workforce or included a project labor agreement, meaning a pre-hire collective bargaining agreement consistent with section 8(f) of the National Labor Relations Act (29 U.S.C. 158 (f)), then the recipient must provide a project workforce continuity plan.

Workforce Continuity Plan

13a. Please describe the steps taken to ensure the project has ready access to a sufficient supply of appropriately skilled and unskilled labor to ensure construction is completed skillfully throughout the project's life (as required in Section III.B of the MM NOFO). As stated in the MM NOFO, the middle mile grant recipient is capable of carrying out the proposed project in a competent manner, including a plan to attract or retain an appropriate skilled and credentialed workforce.

PFN does not have union workers nor any collective bargaining agreements in place, and will ensure all subcontractors have a commitment to union neutrality. However, PFN does provide competitive wages, benefits, and training to its employees. PFN subscribes to Salary.com to ensure pay is competitive in State and National markets for each position, and ensures employees are paid fairly. PFN employs both nonexempt hourly and salaried employees, as well as exempt salaried employees. Nonexempt hourly employees prepare timesheets of time worked. The standard workday is 8 am to 5 pm Monday through Friday with a minimum of paid 15-minute breaks every four hours and an hour unpaid break for lunch. Overtime is paid at time and a half for any time over eight hours in an individual day and for any time exceeding forty hours in a work week. Exempt salaried employees meet all federal standards for this classification and are not eligible for overtime pay. PFN’s wage scales and overtime payment practices are well above the minimum level.

PFN will use contractors for engineering, cable, and construction. PFN solicits bids after issuing a request for proposal, holds at least one bidders’ conference, evaluates the proposals, and then selects a winning bid. PFN requires that contractors and subcontractors submit certified prevailing wage payroll reports for all projects that are subject to Davis Bacon compliance. PFN does not employ any laborer’s directly so prevailing wage is not applicable for our direct employees. All PFN contractors/subcontractors present invoices for progress payments and payment upon final completion. PFN pays all approved contractor/subcontractor invoices within thirty days from receipt.

For your MM project, please provide a brief description of efforts made to attract, train or retain a skilled and credentialed workforce.

PFN's subrecipient, 123NET integrates various strategies, including the attraction of external talent, implementation of comprehensive training programs, and the retention of skilled individuals. Their structured training program is designed to identify and nurture talent, coupled with mentorship initiatives that enable experienced team members to guide and train junior staff. 123NET places strong emphasis on upskilling existing laborers, preparing them for advanced roles. Their commitment to leadership development is evident in the identification of high-potential individuals within their workforce, providing them with targeted training to prepare for leadership roles. The adoption of a competency-based hiring framework ensures that new recruits possess the necessary qualifications and expertise required for this NTIA MM project. In terms of compensation, 123NET continuously reviews and adjusts packages to remain competitive in the job market, complemented by the implementation of performance-based incentives to reward and retain skilled employees.

Has the team offered any of the following resources to assist with maintaining a sufficient supply of appropriately skilled labor force for this reporting period? If so, which resources (please provide a brief description of any of the following that apply):
Professional Certifications
In-House Training
Registered Apprenticeships
Labor-Management Partnerships
Partnerships with entities like unions, community colleges, or community-based groups

<p>Our subrecipient 123NET, has started construction. They hold weekly safety briefings with their team and discuss the following:</p> <ul style="list-style-type: none">•Trench safety - When and how to use a Trench Box•TTC (Temporary Traffic Control) - How to set up and control lane closures, Traversing the roadway with equipment, Proper use of an Arrow Board•Pedestrian Safety - Sidewalk closure, how to safely detour pedestrian foot traffic•Cold Stress - What is frostbite, how care for cold weather emergencies, Proper clothing and gloves•Heat Stress - Different types of Heat stress, how to render First Aid properly•Infectious Disease - While performing First Aid how to protect yourself from diseases•Ladder Safety - Safeguarding holes in Walking & Working Surfaces•Fire Extinguishers - Filling from portable fuel cells, appropriate safety measures to follow while filling•Material Handling - Safe lifting Techniques, Use of Telehandler for moving and stacking material in temporary yards•PPE Hazard Assessments - Discussing the proper use of individual types of PPE that could be required•PPE Eye Protection - What is required per ANSI for eye protection•PPE Foot Protection - Safety toe requirements, Sole puncture protection, Working around buried electrical (possibility of a strike)•PPE Hard Hat - How and when to care for your Hard Hat. Why you should be wearing it at all times•PPE Dust Masks - Use of dust masks around different types of Bore Gel and Mudd Mixing, Concrete cutting•Miss Digg - How to use the Miss Digg system properly, To be able to accurately tell if it's clear to start work•Underground Utilities - How to properly hand excavate on underground utilities, how to locate utilities•Excavation Safety - When using an excavator on the jobsite, Digging around other workers•Excavation Safety -How to properly slope and bench sidewalls, where to put spoil piles•Utility Strikes - What to do in the event of a utility strike•Jobsite vehicle safety - How to park vehicles and trailers, where to place cones around vehicles and what type of cones are legal in the roadway•Caught in between Hazards - Proper clothing around spinning and moving equipment, operators need visual when walking around equipment•Jobsite Awareness - Properly and safely navigate jobsites with machines or vehicles. "keeping your head on a swivel"•Housekeeping - All jobsites will be kept clean at all times, company provided vehicles to keep a maintained look, and any loose trash will be picked up <p>Our crews are all trained in First Aid and CPR, this is re-certed every 2 years. For our underground crews we provide Confined Space training at the same time they receive CPR/First Aid. Both are 2-year certificates. For our Aerial crews, they receive bucket truck certification at the same time the obtain their CPR/First Aid certificate. Those are also renewed every 2 years.</p>
13b. Please describe below, the steps taken to minimize risks of labor disputes and disruptions that would jeopardize the timeliness and cost-effectiveness of completing the MM project.
<p>Clear and transparent communication channels will be established throughout the project, creating an environment where expectations, project timelines, and potential challenges are openly communicated between PFN, 123NET and JSI, and internally within each organization. Additionally, conflict resolution protocols will be implemented to address issues promptly.</p> <p>For skilled and non-skilled workforce working at 123NET, conflict resolution will be addressed with designated points of contact or mediators facilitating communication and resolution. Fair compensation and benefits packages, subject to regular reviews and adjustments, will contribute to employee contentment and reduce dissatisfaction. Safety and compliance programs will prioritize a secure work environment, significantly diminishing the risk of accidents and injuries that may lead to disputes. Furthermore, investments in training and skill development programs will not only enhance workforce capabilities but also demonstrate a commitment to employee growth, reducing potential discontent. Diversity and inclusion initiatives will be actively promoted to create an inclusive workplace culture, reducing the likelihood of disputes related to discrimination or inequity.</p> <p>Major disruptions, including but not limited to logistics, labor and supply chain availability, and extreme weather, could impact our proposed timeline. We have planned accordingly but are cognizant of numerous aspects beyond our direct control. Most materials we intend to deploy are available from numerous vendors who are improving availability and lead times. Significant increased demand and availability of labor or materials could impact expected delivery, beyond the ‘buffers’ proposed in our timelines. The undersea optical fiber cable requires customized design and long lead times for crafting and delivery. If feasible, we plan to order the undersea cable materials a year before they are needed on site. Should there be delays beyond what we have anticipated, we will keep the NTIA informed and work together to adapt as needed.</p>
13c. Please describe below the steps to ensure a safe and healthy workplace that avoids delays and costs associated with workplace illnesses, injuries, and fatalities.

<p>PFN can verify that our subrecipient, 123NET, and all current and future subcontractors have/will have safety and employment law compliance practices required for participating in a federal grant.</p> <p>123NET’s workforce is not unionized and has professional certifications in OSHA 30, OSHA 10, traffic control, confined space, first aid, trenching shoring and excavation, silica safety, distracted driving, PPE C176 safety, heat and cold stress, and ladder training. 123NET implements full safety programs across all departments which includes in-person and digital safety trainings on 19 different topics. The job titles that are expected to work on this project are: Designers, Project Managers, Permitting Inspectors, Foreman, Team Lead, Operator, Laborer. Although these job titles are not the same as Davis Bacon job titles, different titles may be used for the actual wage determination.</p> <p>JSI has staff available with experience and expertise needed to work as full-time on-site observers and informally supervise the construction process. They will act as the ‘eyes and ears’ of PFN to ensure the contractors are complying with all specifications and observe good safety practices and a ‘common sense’ approach to any unforeseen situations that may arise. In any such instance these observers will bring such issues to the attention of the on-site construction supervisor, JSI project management and PFN to expeditiously resolve in an appropriate manner.</p>
13d. For your MM project, please provide a brief description below of efforts made to ensure a safe and healthy workplace.
In addition to 13c., during actual work implementation steps, the network owner and the contractor’s supervisors have the ultimate legal responsibility to implement all safe practices. PFN, 123NET and JSI have a vested interest, in both the short term and the long term, to ensure maximum safety protocols are followed. Some construction steps involve certain risks, but proper procedures implemented with proper supervision and observation can help to minimize such risks.
Has the team offered any of the following resources to assist with maintaining a safe and healthy workplace for this reporting period? If so, which resources (please provide a brief description of any of the following that apply): Safety Training Certifications and/or Licensure Requirements for all relevant works (e.g., OSHA 10, OSHA 30, confined space, traffic control, or other training required of workers employed by contractors) Issues raised by workplace safety committees and their resolutions
PFN's subrecipient, 123NET integrates various strategies, including the attraction of external talent, implementation of comprehensive training programs, and the retention of skilled individuals. Their structured training program is designed to identify and nurture talent, coupled with mentorship initiatives that enable experienced team members to guide and train junior staff. 123NET places strong emphasis on upskilling existing laborers, preparing them for advanced roles. Their commitment to leadership development is evident in the identification of high-potential individuals within their workforce, providing them with targeted training to prepare for leadership roles. The adoption of a competency-based hiring framework ensures that new recruits possess the necessary qualifications and expertise required for this NTIA MM project. In terms of compensation, 123NET continuously reviews and adjusts packages to remain competitive in the job market, complemented by the implementation of performance-based incentives to reward and retain skilled employees.

Subcontracted Entities Information			
As stated in the MM NOFO, if a recipient has not provided a certification that a project either will use a unionized project workforce or included a project labor agreement, meaning a pre-hire collective bargaining agreement consistent with section 8(f) of the National Labor Relations Act (29 U.S.C. 158 (f)), then the recipient must provide a project workforce continuity plan.			
13e. Please provide the name(s) below of any subcontracted entities performing work on the project, and the total number of workers employed by each entity.			
13e-1. Name of Subcontracted Entity Performing Work	Status	13e-2. Total Number of Workers within this Subcontract	13e-3. Job Categories of Workers Supporting Project within this Subcontract

123NET	Active	12	Design, engineering, permitting, construction.
JSI is PFN's engineering firm on this project. A contractual agreement between PFN and JSI was fully-signed in Y1 Period 2. JSI does not employ laborers or mechanics, but will hire them through a subcontract to perform work on the project.	Active	3	Project engineers and project manager
GEI is JSI's environmental consultant providing EHP support to PFN and 123NET for all 3 route.	Active	11	Environmental Engineers, Project Manager, Geologist, HDD Design Engineer, Environmental Scientist, Archeologist, Biologist, GIS/AutoCAD Specialists
Seaworks hired by JSI	Active	4	Engineer and Hydrographer
HBK hired by PFN	Active	1	Design, engineering, permitting in Chicago, IL
Wopschall Consulting hired by PFN	Active	1	Submarine cable specialist
7NT	Active	1	Geotechnical boring engineer and laborer
Strata	Active	1	Geotechnical boring engineer and laborer
Gray & Pape	Active	2	Archeologists
13f. Please describe below the steps taken to ensure that workers on the project receive wages and benefits sufficient to secure an appropriately skilled workforce in the context of the local and regional labor market.			
PFN requires compliance with prevailing wages for all contractors. 123Net provides competitive wages, benefits, and training to its employees. In terms of compensation, 123NET continuously reviews and adjusts packages to remain competitive in the job market, complemented by the implementation of performance-based incentives to reward and retain skilled employees. 123Net also adopted Prevailing Wage Standards under Davis-Bacon Act, which mandates the payment of prevailing wage rates to all laborers and mechanics working on such projects.			

I. ANCHOR INSTITUTIONS	
Please provide Anchor Institution (AI) data for the current period only (not cumulative). Please add rows as needed.	
14a. Anchor Institution Name	These questions were answered via file upload. File Uploaded with Responses: PFN 26-40-MM196 Anchor Institutions 14a-g.pdf
14b. Street Address	
14c. City	

16c. Total of existing fiber miles upgraded	0	0	0	0	0	0	0	0	0	0
16d. Total number of new microwave links	0	0	0	0	0	0	0	0	0	0
16e. Total number of new towers	0	0	0	0	0	0	0	0	0	0
16f. Total number of new interconnection points	0	0	0	0	2	2	5	5	5	5
16g. Total number of signed agreements with broadband wholesalers or last mile providers	0	0	0	0	0	0	0	0	0	0
16h. Total of potential agreements (i.e., agreements currently being negotiated) with broadband wholesalers or last mile providers (This Total should NOT be reported cumulatively)	0	0	0	0	0	0	0	0	0	0

L. QUANTIFIABLE METRICS										
Quantifiable Metrics - Section designed to assist with reporting and audit purpose to quantify how much progress was made and track the location of where the progress was made.										
*** Period 1 ends September 30 and Period 2 ends March 31. Additional columns may be added for a Year 6, Period 1 or 2, Baseline if the Period of Performance is 5 years.										
17a. Fiber Optic Based ***	Year 1		Year 2		Year 3		Year 4		Year 5	
	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2
17a-1. Is the fiber a buried/aerial or undersea application?	yes	yes	Buried/aerial/undersea	buried/aerial and undersea	Burred and aerial					
17a-2. Number of strands deployed	0	0	0	0	288					
17a-3. Number of miles of buried fiber deployed	0	0	0	0	13.6					

17a-4. Number of miles of aerial fiber deployed	0	0	0	0	0.26					
17a-5. Estimated capacity of fiber (i.e. throughput)	0	0	0	0	16000					
17a-6. Deployment cost per mile of buried fiber optics	\$0.00	\$0.00	\$0.00	\$0.00	\$61,063.21					
17a-7. Deployment cost per mile of aerial fiber optics	\$0.00	\$0.00	\$0.00	\$0.00	\$61,063.21					
17a-8. Total Spent on Buried Fiber Deployment this reporting period	\$0.00	\$0.00	\$0.00	\$0.00	\$830,459.62					
17a-9. Total Spent on Aerial Fiber Deployment this reporting period	\$0.00	\$0.00	\$0.00	\$0.00	\$15,876.42					
17a-10. Total spent on Fiber Deployment this reporting period	\$0.00	\$0.00	\$0.00	\$0.00	\$846,336.04					
17a. Fiber Optic Based ***, Long Text Responses and File Uploads										
Current Period (Year 3, Period 1)										
17a-11. Please provide any additional information about the Fiber Optic deployment (200 words or less)	The total cost of \$846,336.05 encompasses expenses for Design and Engineering, Permitting and Rights-of-Way, Construction Labor, property acquisitions for huts, and the LOC Fee—all of which were incurred during this reporting period.									
17a-12. Please provide the digital mappings (e.g., CAD, Revit, KMZ, KML) for the new aerial fiber and buried fiber equipment installed during this reporting period.	File(s) uploaded for digital mappings: PFN 26-40-MM196 Route 3 Progress 10-15-2025.kmz									

17b. Microwave Based ***	Year 1		Year 2		Year 3		Year 4		Year 5	
	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2
17b-1. How many microwave nodes have been deployed?	0	0	0	0	0					

17b-2. How many microwave nodes are operating for reporting period?	0	0	0	0	0					
17b-3. Installation cost per microwavable node	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00					
17b-4. Number of new towers built to support microwave structure	0	0	0	0	0					
17b-5. If applicable, what type of tower was constructed (a) Monopole (b) Self-Support, (c) Guyed, or (d) Other during this reporting period?	Other	Other	N/A	Other	N/A					
17b-6. Average cost per tower installed	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00					
17b-7. Total spend on Tower deployment this reporting period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00					
17b-8. Total spend on microwave deployment this reporting period	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00					
17b. Microwave ***, Long Text Responses and File Uploads										
Current Period (Year 3, Period 1)										
17b-9. If you answered "Other" to question 17b-5 or if it is a combination of multiple types, please provide a detailed narrative description detailing what type of tower or what combination of towers is used for the project and the associated costs. (200 words or less).	N/A									
17b-10. Please provide the digital mappings (e.g., CAD, Revit, KMZ, KML) for the microwave nodes created during this reporting period.										

17c. Satellite ***	Year 1		Year 2		Year 3		Year 4		Year 5	
	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2
17c-1. What satellite provider is being used?	0	0	N/A	PFN is not deploying	0					

				satellite based service.						
17c-2. What is the estimated capacity of the satellite link (i.e. throughput)?	0	0	0	0	0					
17c-3. What is the associated cost to use this satellite service?	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00					
17c. Satellite ***, Long Text Responses and File Uploads										
Current Period (Year 3, Period 1)										
17c-4. Please provide any additional information about the Satellite deployment (200 words or less)	N/A									
17c-5. Please provide the digital mappings (e.g., CAD, Revit, KMZ, KML) for the satellite network accessed during this reporting period.										

Certifications
18. Please provide certification evidencing compliance with Federal labor and employment laws along with the requirements of Infrastructure Investment and Jobs Act and Middle Mile Grant Program, for the bi-annual period for which this report is being filed.
Not applicable for this reporting period.
19. Please provide certification evidencing compliance with the Build America, Buy America Act. The Build America, Buy America Act requires that all of the iron, steel, manufactured products (including but not limited to fiber-optic communications facilities), and construction materials used in the project or other eligible activities are produced in the United States unless a waiver is granted.
Not applicable for this reporting period.
File Uploaded: MMG Inventory Report_PFN_26-40-MM196_2025.9.30.xlsx, PFN 26-40-MM196 Certifications.pdf

20. I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.
--

20a. Typed or Printed Name and Title of Authorized Certifying Official:	Tammy Smith
20b. Signature of Certifying Official:	Tammy Smith
20c. Telephone (area code, number and extension):	9068691511
20d. Email Address:	tsmith@pfnlc.net
20e. Date:	11/21/2025