

Note: Form instructions and definitions will be created to support the report. Instructional guidance and training will be developed. Numbering to be updated based on final approved form.

RECIPIENT NAME	TROY CABLEVISION INC	OMB Control No.	OMB Control No. 0660-0052
		Expiration Date	Exp. Date: 2/28/2027

Middle Mile Grant Program Bi-Annual Performance Report									
A. GENERAL INFORMATION									
1a. Recipient Organization:		TROY CABLEVISION INC			1h. Award Identification Number:		28-40-MM712		
1b. Recipient Street Address:		1006 S BRUNDIDGE ST			1i. Report Date (MM/DD/YYYY):		12/05/2025		
1c. City, State, and Zip Code:		TROY, Alabama 36081-3121			1j. Final Report:		Yes		No X
1d. Unique Entity Identification (UEI) Number:		S5MLWDGT56B5			1k. Report Period Start Date (MM/DD/YYYY):		04/01/2025		
1e. Award Start Date (MM/DD/YYYY):		07/01/2023			1l. Report Period End Date (MM/DD/YYYY):		09/30/2025		
1f. Award End Date (MM/DD/YYYY):		06/30/2027							
1g. Name of Person Completing Report:		Derek Doyle							
B. PROJECT NARRATIVE									
Please use the section below to provide a project narrative of the project(s). This section aims to help reviewers better understand what project is being proposed and steps taken to achieve this goal.									
2a. A brief description of the recipient’s organization and scope of work/project priorities.		[Troy Cablevision, Inc., d/b/a “C Spire” proposes to build and operate the Connect Alabama Network: a 80 channel DWDM middle-mile fiber network capable of delivering up to 400 Gbps per channel covering the central and southern portion of Alabama (proposed service area or “PSA”). Connect Alabama consists of nearly 700 miles of new, high-count, middle-mile fiber construction with nearly 30 Internet Points of Presence (POPs) and accessible splice points falling at no more than every 1,500 feet— providing or enabling last mile connectivity in unserved and underserved portions of 27 Alabama counties and over 21 unserved and underserved municipalities.]							

2b. An overview of the significant outputs and outcomes to be accomplished in the project.	[C Spire Fiber’s Connect Alabama network aligns well with NTIA’s Middle Mile Program’s priorities: providing symmetrical 1 Gig services to anchor institutions within 1,000 feet of the route while also offering fiscally sustainable middle mile, non-discriminatory interconnection to last mile broadband providers, documented interest from 2 last mile providers, and benefiting national security interests for fiber broadband connectivity along the route. Moreover, C Spire has a well-established record of providing reliable and resilient low-latency, high-capacity fiber network services: offering retail, last-mile symmetric 1 Gig services to nearly 200,000 homes and businesses, connecting electrical cooperatives, rural telephone companies and fixed and mobile wireless providers.]
2c. How would the project meet the recipient’s business and/or administrative need(s)?	[The proposed project has been a priority for C Spire since the award of an NTIA BTOP grant which was successfully completed in 2014, under which C Spire constructed over 400 miles of middle mile infrastructure in southeast Alabama – enabling last mile all-fiber connectivity to over 46,000 premises throughout Crenshaw, Coffee, Dale, and Pike counties. Like the C Spire BTOP middle-mile network, the design of the Connect Alabama network will encourage the expansion and extension of the BTOP infrastructure connecting unserved/underserved areas of 27 Alabama counties to the backbone of the internet. By connecting to and completing additional rings, the Connect Alabama network affords redundancy (preventing a single point of failure), high reliability and high-speed broadband throughout the 27 unserved/underserved Alabama counties it traverses and enables open access to last mile providers, electrical cooperatives, military facilities, and the Poarch Band of Creek Indians tribal headquarters along its path. The network proposes to support wholesale and retail broadband services throughout the life of the project.]
2d. Provide an overview of key accomplishments achieved for this reporting period on the MM infrastructure project.	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. Nearly 60 miles of duct have be placed along proposed areas with 29 fiber route miles deployed. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings.]
2e. Provide any roadblock experienced during this reporting period impacting the expansion of the MM infrastructure project (i.e., supply chain, availability of labor).	[C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands, construction is anticipated to complete during Q4-2025. C Spire is working closely with ALDOT and municipalities requiring Rights of way permitting. No other roadblocks have been experienced during this reporting period.]
2f. Provide any barriers to improving job quality experienced during this reporting period.	[No barriers to improving job quality have been experienced during this reporting period.]

C. INFRASTRUCTURE MILESTONE CATEGORIES AND PROJECT TIMELINE				
Please use the chart below to provide the start date and end date of your project.				
OVERALL PROJECT	PROJECT DURATION	3a. PROJECT START DATE	3b. PROJECT END DATE	
	1475	06/16/2023	06/30/2027	

Please provide the start and end dates for each milestone category of your project. The duration is be based on the start and end dates of each category.

Please use the table provided to indicate your EXPECTED percentage of completion on a bi-annual basis for each year of your project. Year 1 begins with your award start date.

The percentage of completion should be based primarily on the expenditure of your project budget and should be reported cumulatively from award inception through the end of each semi-annual reporting period. For example, if you expect to complete a particular milestone within the first three periods of your project, the third period and all subsequent periods should state 100%.

*** Period 1 ends September 30 and Period 2 ends March 31.

Please write “0” in the duration field if your project does not include an activity. If necessary, please insert additional milestones at the end.

ANTICIPATED PROJECT MILESTONES***				Year 1 Baseline		Year 2 Baseline		Year 3 Baseline		Year 4 Baseline		Year 5 Baseline	
3c. MILESTONE CATEGORIES	3d. DURATION (Days)	3e. START DATE	3f. END DATE	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2
Overall Project	1460	2023-07-01	2027-06-30	0%	1%	11%	24%	36%	52%	65%	75%	87%	100%
Environmental Assessment	243	2023-08-01	2024-03-31	0%	50%	100%	%	%	%	%	%	%	%
Network Design	607	2024-02-01	2025-09-30	0%	0%	25%	65%	90%	100%	%	%	%	%
Rights Of Way	638	2024-01-01	2025-09-30	0%	0%	16%	48%	84%	100%	%	%	%	%
Construction Permits And Other Approvals	638	2024-01-01	2025-09-30	0%	0%	16%	48%	84%	100%	%	%	%	%

Site Preparation	1004	2024-04-01	2026-12-31	0%	0%	2%	24%	52%	78%	93%	100%	%	%
Equipment Procurement	182	2024-04-01	2024-09-30	0%	0%	25%	50%	100%	%	%	%	%	%
Network Build (all components - owned, leased, Infeasible Rights of Use, etc.)	1064	2024-07-01	2027-05-31	0%	0%	0%	5%	15%	35%	55%	70%	90%	100%
Equipment Deployment	1064	2024-07-01	2027-05-31	0%	0%	0%	0%	5%	15%	45%	60%	85%	100%
Network Testing	637	2025-10-01	2027-06-30	0%	0%	0%	0%	2%	10%	40%	55%	80%	100%
Status of Procurement	1368	2023-10-01	2027-06-30	0%	0%	20%	30%	40%	50%	60%	70%	80%	100%
Other				%	%	%	%	%	%	%	%	%	%

ANTICIPATED PROJECT MILESTONES***				Year 6 Baseline		Year 7 Baseline		Year 8 Baseline		Year 9 Baseline		Year 10 Baseline	
3c. MILESTONE CATEGORIES	3d. DURATION (Days)	3e. START DATE	3f. END DATE	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2

[illegible]

Equipment Deployment	1064	2024-07-01	2027-05-31	%	%	%	%	%	%	%	%	%	%
Network Testing	637	2025-10-01	2027-06-30	%	%	%	%	%	%	%	%	%	%
Status of Procurement	1368	2023-10-01	2027-06-30	%	%	%	%	%	%	%	%	%	%
Other				%	%	%	%	%	%	%	%	%	%

Please use the table provided to indicate your ACTUAL percentage of completion on a bi-annual basis for each year of your project. Year 1 begins with your award start date.

The percentage of completion should be based primarily on the expenditure of your project budget and should be reported cumulatively from award inception through the end of each semi-annual reporting period. For example, if you expect to complete a particular milestone within the first three periods of your project, the third period and all subsequent periods should state 100%.

Please provide a brief description of the primary activities involved in meeting each milestone (a single description should be provided for each milestone, covering all periods in years one through N).

*** Period 1 ends September 30 and Period 2 ends March 31.

Please write the number “0” if your project does not include an activity. If necessary, please insert additional milestones at the bottom of the chart. Please add additional milestones as applicable.

ACTUAL PROJECT MILESTONES***			Year 1		Year 2		Year 3		Year 4		Year 5	
			Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2
4a. MILESTONE	4b. DESCRIPTION		Actual Milestone Completion (Cumulative)									
Overall Project	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the		0%	0%	0.45%	1.46%	5.53%					%

	proposed routes. Nearly 60 miles of duct have be placed along proposed areas with 29 fiber route miles deployed. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings.]										
Environmental Assessment	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. Nearly 60 miles of duct have be placed along proposed areas with 29 fiber route miles deployed. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings.]	0%	0%	91.52%	91.52%	91.54%					%
Network Design	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. Nearly 60 miles of duct have be placed along proposed areas with 29 fiber route miles deployed. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings.]	0%	0%	7.45%	15.43%	34.14%					%
Rights Of Way	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. Nearly 60 miles of duct have be placed along proposed areas with 29 fiber route miles deployed. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings.]	0%	0%	1.17%	25.42%	32.58%					%
Construction Permits And Other Approvals	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes.	0%	0%	0%	0%	4.04%					%

	Construction continues throughout multiple counties along the proposed routes. Nearly 60 miles of duct have be placed along proposed areas with 29 fiber route miles deployed. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings.]										
Site Preparation	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. Nearly 60 miles of duct have be placed along proposed areas with 29 fiber route miles deployed. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings.]	0%	0%	0%	0%	0%					%
Equipment Procurement	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. Nearly 60 miles of duct have be placed along proposed areas with 29 fiber route miles deployed. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings.]	0%	0%	0%	0%	0%					%
Network Build (all components - owned, leased, Indefeasible Rights of Use, etc.)	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings. C Spire is in talks with Operators for IRU' and anticipates agreements in future quarters. Equipment purchase orders will be issued during Q4-2025 with equipment receipt anticipated during Q1-2026. Cabinet Site preparations are anticipated during Q4-2025.	0%	0%	0%	0%	5.53%					%

Equipment Deployment	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings. C Spire is in talks with Operators for IRU' and anticipates agreements in future quarters. Equipment purchase orders will be issued during Q4-2025 with equipment receipt anticipated during Q1-2026. Cabinet Site preparations are anticipated during Q4-2025.]	0%	0%	0%	0%	0%					%
Network Testing	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. Nearly 60 miles of duct have be placed along proposed areas with 29 fiber route miles deployed. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings. Equipment purchase orders will be issued during Q4-2025 with equipment receipt anticipated during Q1-2026.]	0%	0%	0%	0%	0%					%
Status of Procurement	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings. Equipment purchase orders will be issued during Q4-2025 with equipment receipt anticipated during Q1-2026. C Spire continues to order necessary materials for the overall phased buildout construction of the network infrastructure.]	0%	0%	0%	0%	3.56%					%
Other	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion	0%	0%	0%	0%	0%					%

[illegible]

[illegible]

Status of Procurement	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings. Equipment purchase orders will be issued during Q4-2025 with equipment receipt anticipated during Q1-2026. C Spire continues to order necessary materials for the overall phased buildout construction of the network infrastructure.]											%
Other	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings. Equipment purchase orders will be issued during Q4-2025 with equipment receipt anticipated during Q1-2026. C Spire continues to order necessary materials for the overall phased buildout construction of the network infrastructure.]											%

Subrecipient and Subawards											
List of Subrecipient(s) that received a subaward or subcontract from the eligible entity and a description of the specific project for which grant funds were provided.											
Associate projects names to any subrecipient or subaward associated with grant, approved grant funds, and expenditures to date.											
5a. Project Name	Status	5b. Project Description	5c. Subrecipient	5d. Minority Business Enterprise (MBE)	5e. Women's Business Enterprise (WBE)	5f. Labor Surplus Area Firm	5g. Awarded Funds	5h. Expenditures to Date	5i. Remaining Grant Balance	5j. % of work complete	

NA	Inactive	NA	NA	false	false	false	\$0	\$0	\$0	%
----	----------	----	----	-------	-------	-------	-----	-----	-----	---

D. INFRASTRUCTURE BUDGET EXECUTION DETAILS							
Please provide details below on your total budget and total fund expended to date for each budget element, including detailed disbursements of both matching funds approved and federal funds obligated from project inception through end of this reporting period. Figures should be reported cumulatively from award inception to the end of the applicable reporting period.							
6a. Projected Budget Element	6b. Federal Funds	6c. Non-Federal Funds	6d. Total Project Budget	6e. Total Federal Funds Expended to Date	6f. Total Non-Federal Funds Expended to Date	6g. Total Funds Expended	6h. Percent of Federal Funding Expended to Date (Cumulative)
6a. Administrative and legal expenses	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	N/A
6a. Land, structures, rights-of way, appraisals, etc.	\$737,496.47	\$737,791.53	\$1,475,288.00	\$240,296.69	\$240,306.31	\$480,603.00	33%
6a. Relocation expenses and payments	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	N/A
6a. Architectural and engineering fees	\$1,089,574.04	\$1,090,009.96	\$2,179,584.00	\$371,975.98	\$371,990.85	\$743,966.83	34%
6a. Other architectural and engineering fees	\$30,713.86	\$30,726.14	\$61,440.00	\$28,114.69	\$28,115.81	\$56,230.50	92%

6a. Project inspection fees	\$359,928.00	\$360,072.00	\$720,000.00	\$3,249.93	\$3,250.07	\$6,500.00	1%
6a. Site work	\$649,247.62	\$649,507.38	\$1,298,755.00	\$0.00	\$0.00	\$0.00	0%
6a. Demolition and removal	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	N/A
6a. Construction	\$20,060,073.26	\$20,068,098.90	\$40,128,172.16	\$810,642.70	\$810,675.13	\$1,621,317.83	4%
6a. Equipment	\$2,695,062.97	\$2,696,141.22	\$5,391,204.19	\$0.00	\$0.00	\$0.00	0%
6a. Miscellaneous	\$677,864.40	\$678,135.60	\$1,356,000.00	\$0.00	\$0.00	\$0.00	0%
6a. Subtotal	\$26,299,960.62	\$26,310,482.73	\$52,610,443.35	\$1,454,279.99	\$1,454,338.17	\$2,908,618.16	6%
6a. Contingencies	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	N/A
6a. Totals	\$26,299,960.62	\$26,310,482.73	\$52,610,443.35	\$1,454,279.99	\$1,454,338.17	\$2,908,618.16	6%

E. COMMUNITY BENEFIT AGREEMENT

As stated in the MM Grant Program NOFO a Community Benefit Agreement (CBA) is an agreement signed by community benefit groups and a developer, identifying the community benefits a developer agrees to deliver, in return for community support of the project.

Please use the fields below to state the Community Benefit Group and Developer Name and describe the activities in how this partnership has supported with the Middle Mile Infrastructure project (i.e. wage agreements, targeting hiring of apprentices and disadvantaged groups in labor marker, education and training opportunities, sub-contracting to local small business for construction, services, and supply chain needs).

Description of Community Agreement

7a. Community Benefit Group Name: Please provide the name of the Community Benefit Group

7b. Developer Name: Please provide the name of the Developer.

7c. Community Benefit Group and Developer Partnership: Please describe in the space below the nature of the partnership and how the MM grant funds being used are assisting to provide community support for the infrastructure project.

These questions were answered via file upload.

Number of Community Agreements: 0

File(s) Uploaded with Responses:

F. CLIMATE RESILIENCE

Recipients must demonstrate that they have sufficiently accounted for current and future weather and climate related risks to new MM infrastructure projects. At present, weather and climate related risks to broadband networks include wildfires, extreme heat and cold, inland and coastal flooding, and the extreme winds produced by weather events such as tornadoes, hurricanes, and other weather events. Because retrofitted and new infrastructure for broadband might be expected to have a lifetime of 20 years or more, recipients must account not only for current risks but also for how the frequency, severity, and nature of these extreme events may plausibly evolve as our climate continues to change over the coming decades.

Climate Resiliency Risk Mitigation

This purpose of this section is for the recipient to demonstrate that they have sufficiently accounted for current and future weather and climate-related risks to new MM infrastructure projects. In particular, each recipient should demonstrate how they've addressed the known and identifiable risks of current and future projected weather and climate conditions through measures such as (but not limited to) choice of a technology platform suitable to the climate risk of the region, reliance on alternatives siting of facilities (i.e., underground construction where appropriate), retrofitting, or hardening of existing assets, and use of network redundancy to safeguard against threats to infrastructure.

8a. Were any geographic areas identified for this reporting period subject to an initial and/or updated hazard screening for future weather and climate related risk? If so, please provide the date of the screening and provide related documentation as an attachment to this report.

No			
8b. Climate Resilience Category	8c. Date of Most Recent Hazard Screening	8d. Name and Title of Representative Completing Most Recent Hazard Screening	8e. Date of Report Completion
No files uploaded for Hazard Screening.			
8f. Identified Risk: For your MM project, what are the potential weather and climate hazards that may be most important to be addressed that could impact the resiliency of the middle mile infrastructure deployed (i.e. wildfires, extreme heat and cold, inland and coastal flooding, extreme winds: tornadoes, hurricanes and other weather events)?			
[Not applicable during this reporting period. C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings. No additional hazards have been identified during this reporting period and, therefore, this Section is currently not applicable.]			
8g. Weather and Climate Hazards: Were any significant climate or weather hazards experienced during this reporting period (i.e., floods, tornados) impacting infrastructure buildout or service? Briefly describe how you monitored for weather and climate caused issues for the reliability of the system. If so, please provide the date of the disaster, location and backup documentation related (i.e., news articles).			
No [Not applicable during this reporting period. C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings. No additional hazards have been identified during this reporting period and, therefore, this Section is currently not applicable.]			
8h. Risks to Deployment of New Infrastructure: Has the team identified any risks impacting the deployment of new or repaired infrastructure due to current and future weather and climate-related threats during this reporting period?			

No
8i. Risk Mitigation: How will the project avoid and/or mitigate the risk identified? If not applicable, please explain why.
[Not applicable during this reporting period. C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction continues throughout multiple counties along the proposed routes. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings. No additional hazards have been identified during this reporting period and, therefore, this Section is currently not applicable.]
8j. Additional Information: Is there any additional information you would like to share during this reporting period that the grant team should be aware of regarding the management of sustainable climate resiliency for your MM project?
[Not applicable during this report period.]
8k. Additional Resources Has the team utilized the available resources to assist with mitigation and long-term planning efforts for this reporting period? If so, which resources? 2018 National Climate Assessment NOAA's 2022 State Climate Summaries NOAA Disaster and Risk Mapping Tool NOAA's Storms Event Database NOAA Climate Explorer and Digital Coast FEMA National Risk Index Consulted FEMA-approved Hazard Mitigation Plans prepared by states in which they propose to build middle mile infrastructure to help identify key risk and hazards
Yes
[2018 National Climate Assessment NOAA's 2022 State Climate Summaries NOAA Disaster and Risk Mapping Tool NOAA's Storms Event Database FEMA National Risk Index]

G. Workforce

For projects receiving over \$5,000,000 (based on expected total cost), as determined by the U.S. Secretary of Labor by subchapter IV of chapter 31 of title 40, United States Code (commonly known as the "Davis-Bacon Act"), all laborers and mechanics employed by contractors and subcontractors in the performance of such project are paid wages at rates not less than those prevailing.																						
Davis-Bacon Certification																						
9a. Does the recipient have access to the information requested (all laborers and mechanics employed by contractors and subcontractors in the performance of such project are paid wages at rates not less than those prevailing?)												Yes										
Local Hire Prioritization and Impact																						
Local hiring is a goal or requirement to hire people who live close to the place of work. This aim is often more specifically structured as a requirement for contractors awarded certain types of publicly funded projects to recruit a certain proportion of the people working on the project from a particular area. Please provide all direct hires and contractors supporting the MM Infrastructure project.																						
Please use the table below to describe how the project prioritizes local hiring.																						
Hires by Race, Ethnicity and Sex	Number of Hires																					
	Race/Ethnicity																					
	9b. Hispanic or Latino			9c. Non-Hispanic/Non-Latino																		Totals
				9c-1. Men						9c-2. Women												
	9b-1. Men	9b-2. Women		White	Black or African American	Native Hawaiian or Pacific Islander	Asian	Native American or Alaska Native	Two or More Races	White	Black or African American	Native Hawaiian or Pacific Islander	Asian	Native American or Alaska Native	Two or More Races							
Number of Local Direct Hires	0	0		0	0	0	0	0	0	0	0	0	0	0	0						0	
Number of Non-Local Direct Hires	0	0		0	0	0	0	0	0	0	0	0	0	0	0						0	

Percentage of Local Direct Hires on Award	0%	0%		0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%							
Number of Local Subcontract ors	0	0		0	0	0	0	0	0	0	0	0	0	0	0							0
Number of Non-Local Subcontract ors	0	0		0	0	0	0	0	0	0	0	0	0	0	0							0
Percentage of Local Subcontract ors on Award	0%	0%		0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%							

Davis-Bacon Act Wages

Please confirm if wages are at least prevailing*

*As stated in the MM NOFO as determined by the U.S. Secretary Labor in accordance with subchapter IV of chapter 31 of title 40, United States Code (commonly known as the "Davis-Bacon Act"), for the corresponding classes of laborers and mechanics employed on projects of a character similar to the contract work in the civil subdivision of the State (or the District of Columbia) in which the work is to be performed.

10a. Are wage rates at least the Davis-Bacon prevailing wage for all laborers?

Yes

10b. Please cite your source of how this information was gathered (for 10a).

[No personnel have been hired during this reporting period, but C Spire's wage rates for all laborers will be set at not less than the Davis-Bacon prevailing wage.]

10c. Are wage rates at least the prevailing wage for all mechanics?	Yes
10d. Please cite your source of how this information was gathered (for 10c).	[No personnel have been hired during this reporting period, but C Spire's wage rates for all laborers will be set at not less than the Davis-Bacon prevailing wage.]
10e. If you answered "No" to either 10a. or 10c., please provide an attachment reporting the wages and benefits of workers on the project by job classification, and whether those wages are less than the prevailing wage.	

Workforce Demographic Data																						
Jobs by Race, Ethnicity and Sex	Number of Jobs																					
	Race/Ethnicity																					
	11-a. Hispanic or Latino			11b. Non-Hispanic/Non-Latino																		Totals
				11b-1. Men						11b-2. Women												
	11a-1. Men	11a-2. Women		White	Black or African American	Native Hawaiia n or Pacific Islander	Asian	Native America n or Alaska Native	Two or More Races	White	Black or African American	Native Hawaiian or Pacific Islander	Asian	Native America n or Alaska Native	Two or More Races							
Jobs Created	0	0		0	0	0	0	0	0	0	0	0	0	0	0						0	

Workforce Demographic Data																					
Jobs Retained	0	0		0	0	0	0	0	0	0	0	0	0	0	0						0

Unionized Workforce	
12-a. Does this project include some workforce elements that are unionized?	No
12-b. Are workers provided access to union educators/organizers on employer property or during the work day?	No
12-c. Does your MM project utilize a project labor agreement?	No
12-d. Did workers receive additional information or training about their workplace rights in addition to already required notice postings?	No

H. Workforce Continuity Plan National Labor Relations Act (29 U.S.C. 158 (f))
As stated in the MM NOFO, if a recipient has not provided a certification that a project either will use a unionized project workforce or included a project labor agreement, meaning a pre-hire collective bargaining agreement consistent with section 8(f) of the National Labor Relations Act (29 U.S.C. 158 (f)), then the recipient must provide a project workforce continuity plan.
Workforce Continuity Plan
13a. Please describe the steps taken to ensure the project has ready access to a sufficient supply of appropriately skilled and unskilled labor to ensure construction is completed skillfully throughout the project's life (as required in Section III.B of the MM NOFO). As stated in the MM NOFO, the middle mile grant recipient is capable of carrying out the proposed project in a competent manner, including a plan to attract or retain an appropriate skilled and credentialed workforce.
[Not applicable as the workforce for the project has not been retained at this time. Either through its own processes or through its agreements with contractors, C Spire will ensure the use of an appropriately skilled workforce through robust onboarding and specialized training programs, including skills, safety, and regulatory training, and supervision, including but not limited to C Spire's Contractor Safety Program and C Spire

University training courses for workers directly employed by C Spire. Either through its own processes or through its agreements with contractors, C Spire will ensure the use of an appropriately credentialed workforce by requiring appropriate and relevant pre-existing occupational training, certification, and licensure.]
For your MM project, please provide a brief description of efforts made to attract, train or retain a skilled and credentialed workforce.
[Not applicable as the workforce for the project has not been retained at this time. Either through its own processes or through its agreements with contractors, C Spire will ensure the use of an appropriately skilled workforce through robust onboarding and specialized training programs, including skills, safety, and regulatory training, and supervision, including but not limited to C Spire's Contractor Safety Program and C Spire University training courses for workers directly employed by C Spire. Either through its own processes or through its agreements with contractors, C Spire will ensure the use of an appropriately credentialed workforce by requiring appropriate and relevant pre-existing occupational training, certification, and licensure.]
Has the team offered any of the following resources to assist with maintaining a sufficient supply of appropriately skilled labor force for this reporting period? If so, which resources (please provide a brief description of any of the following that apply): Professional Certifications In-House Training Registered Apprenticeships Labor-Management Partnerships Partnerships with entities like unions, community colleges, or community-based groups
[Not applicable as the workforce for the project has not been retained at this time. C Spire expects to utilize a project workforce that has had safety training, including but not limited to completion of OSHA 10-Hour Training Program or higher, and additional training, certification, and licensure as required by the project needs (e.g., first aid, excavation, and trench training, crane certification, etc.). C Spire will utilize its internal safety committee for oversight of safety issues involving workers directly employed by C Spire.]
13b. Please describe below, the steps taken to minimize risks of labor disputes and disruptions that would jeopardize the timeliness and cost-effectiveness of completing the MM project.
[Not applicable as the workforce for the project has not been retained at this time. In addition to encouraging its employees to voice concerns with management, C Spire's direct employees have access to C Spire's ethics, safety, and fraud hotline service, Red Flag Reporting, which allows employees to make anonymous reports.]
13c. Please describe below the steps to ensure a safe and healthy workplace that avoids delays and costs associated with workplace illnesses, injuries, and fatalities.
[Not applicable as the workforce for the project has not been retained at this time. C Spire will utilize its internal safety committee for oversight of safety issues involving workers directly employed by C Spire.]
13d. For your MM project, please provide a brief description below of efforts made to ensure a safe and healthy workplace.
[Not applicable as the workforce for the project has not been retained at this time. C Spire expects to utilize a project workforce that has had safety training, including but not limited to completion of OSHA 10-Hour Training Program or higher, and additional training, certification, and licensure as required by the project needs (e.g., first aid, excavation, and trench training, crane certification, etc.). C Spire will utilize its internal safety committee for oversight of safety issues involving workers directly employed by C Spire.]
Has the team offered any of the following resources to assist with maintaining a safe and healthy workplace for this reporting period? If so, which resources (please provide a brief description of any of the following that apply): Safety Training Certifications and/or Licensure Requirements for all relevant works (e.g., OSHA 10, OSHA 30, confined space, traffic control, or other training required of workers employed by contractors) Issues raised by workplace safety committees and their resolutions
[Not applicable as the workforce for the project has not been retained at this time. Either through its own processes or through its agreements with contractors, C Spire will ensure the use of an appropriately skilled workforce through robust onboarding and specialized training programs, including skills, safety, and regulatory training, and supervision, including but not limited to C Spire's Contractor Safety Program and C Spire

University training courses for workers directly employed by C Spire. Either through its own processes or through its agreements with contractors, C Spire will ensure the use of an appropriately credentialed workforce by requiring appropriate and relevant pre-existing occupational training, certification, and licensure.]

Subcontracted Entities Information

As stated in the MM NOFO, if a recipient has not provided a certification that a project either will use a unionized project workforce or included a project labor agreement, meaning a pre-hire collective bargaining agreement consistent with section 8(f) of the National Labor Relations Act (29 U.S.C. 158 (f)), then the recipient must provide a project workforce continuity plan.

13e. Please provide the name(s) below of any subcontracted entities performing work on the project, and the total number of workers employed by each entity.

13e-1. Name of Subcontracted Entity Performing Work	Status	13e-2. Total Number of Workers within this Subcontract	13e-3. Job Categories of Workers Supporting Project within this Subcontract
Palmetto Engineering	Inactive	3	Professional Services for Environmental Assessment
LADD Engineering	Active	1	Professional Services for Environmental Assessment.
BBGeomatics	Active	6	Professional Services for route engineering design and mapping.
Utility Design Partners, LLC	Active	8	Professional Services for route engineering design and mapping.
ONUG Communications, Inc.	Active	4	Professional Services for route engineering design and mapping.
MasTec America	Active	14	Construction Laborers
Morgans LLC	Active	3	Construction Laborers
Breazeale Borings	Active	2	Construction Laborers
MasTec	Active	2	Construction Labor Supervisor
BEI Solutions LLC	Active	3	Construction Inspector

13f. Please describe below the steps taken to ensure that workers on the project receive wages and benefits sufficient to secure an appropriately skilled workforce in the context of the local and regional labor market.

[Not applicable as the workforce for the project has not been retained at this time. C Spire and/or its contractors will ensure the project workforce is paid prevailing wages and fringe benefits. C Spire will provide "quality" jobs, as defined by the Economic Development Administration's Good Jobs Challenge, to all workers directly employed by C Spire. Specifically, C Spire's direct employees will have access to a robust benefits package including paid time off, health insurance, 401(k) savings plan, Employee Stock Ownership Plan, life insurance, long term disability insurance, etc. C Spire's direct employees will have access to internal and external opportunities to develop their skills and experiences to facilitate career advancement.]

I. ANCHOR INSTITUTIONS										
Please provide Anchor Institution (AI) data for the current period only (not cumulative). Please add rows as needed.										
14a. Anchor Institution Name			No files were uploaded for this nonobligatory section.							
14b. Street Address										
14c. City										
14d. State										
14e. Type of Anchor Institution										
14f. Interconnection with 1,000 Feet of AI Enabling Gig Symmetrical Service										
14g. Narrative Description of how the Anchor Institution may benefit from the Grant Funded Infrastructure										

J. BROADBAND ACCESS KEY INDICATOR: SUBSCRIBERS AND SPEED

Please use the following table to provide anticipated key indicators with the projected totals for each beneficiary category, access type and speed category for your infrastructure service or project. Except as indicated, information should be reported cumulatively from award inception through the end of the bi-annual period for Bi-Annual Indicators. Please write the number “0” if your project does not include this indicator.

*** Period 1 ends September 30 and Period 2 ends March 31.

PROJECTED NUMBER OF SUBSCRIBERS AND SPEED			Year 1		Year 2		Year 3		Year 4		Year 5	
ACCESS TYPE	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2

15a. Anchor Institutions (AIs)***										
15a-1. Total Number of AIs passed	0	0	0	0	0					
15a-2 Number of AIs within 1,000 feet of the middle mile infrastructure	0	0	0	0	0					
15a-3. Total number of AIs served	0	0	0	0	0					
15a-4. AIs with new access	0	0	0	0	0					
15a-5. AIs with improved access	0	0	0	0	0					
15a-6. Total number of AIs served with speeds of at least 1/1Gbps	0	0	0	0	0					
15b. Broadband Wholesalers or Last Mile Providers***										
15b-1. Total number of broadband wholesalers or last mile providers served	0	0	0	0	0					%
15b-2 Broadband wholesalers or last mile providers with new access	0	0	0	0	0					%
15b-3. Broadband wholesalers or last mile providers with improved access	0	0	0	0	0					%
15b-4. Total number of broadband wholesalers or last mile providers offering speeds of at least 25/3 Mbps	0	0	0	0	0					%
15b-5. Total number of broadband wholesalers or last mile providers offering speeds of at least 100/20 Mbps	0	0	0	0	0					%
15b-6. Total number of broadband wholesalers or last mile providers offering speeds of at least 1/1 Gbps	0	0	0	0	0					%

PROJECTED NUMBER OF SUBSCRIBERS AND SPEED	Year 6	Year 7	Year 8	Year 9	Year 10
---	--------	--------	--------	--------	---------

[illegible]

K. BROADBAND ACCESS KEY INDICATOR: NETWORK BUILD PROGRESS

Please use the following table to provide anticipated key indicators and progress of your Infrastructure project. Except as indicated, information should be reported cumulatively from award inception through the end of the bi-annual period. Please write the number “0” if your project does not include this indicator.

*** Period 1 ends September 30 and Period 2 ends March 31.

NETWORK BUILD PROGRESS***	Year 1		Year 2		Year 3		Year 4		Year 5	
KEY INDICATOR	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2
16a. Total of new fiber miles (aerial or buried)	0	0	0	0	29					
16b. Total of fiber miles leased	0	0	0	0	0					
16c. Total of existing fiber miles upgraded	0	0	0	0	0					
16d. Total number of new microwave links	0	0	0	0	0					
16e. Total number of new towers	0	0	0	0	0					
16f. Total number of new interconnection points	0	0	0	0	0					
16g. Total number of signed agreements with broadband wholesalers or last mile providers	0	0	0	0	0					
16h. Total of potential agreements (i.e., agreements currently being negotiated) with broadband wholesalers or last mile providers (This Total should NOT be reported cumulatively)	0	0	0	0	0					

NETWORK BUILD PROGRESS***	Year 6		Year 7		Year 8		Year 9		Year 10	
KEY INDICATOR	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2
16a. Total of new fiber miles (aerial or buried)										
16b. Total of fiber miles leased										
16c. Total of existing fiber miles upgraded										
16d. Total number of new microwave links										
16e. Total number of new towers										
16f. Total number of new interconnection points										
16g. Total number of signed agreements with broadband wholesalers or last mile providers										
16h. Total of potential agreements (i.e., agreements currently being negotiated) with broadband wholesalers or last mile providers (This Total should NOT be reported cumulatively)										

L. QUANTIFIABLE METRICS
Quantifiable Metrics - Section designed to assist with reporting and audit purpose to quantify how much progress was made and track the location of where the progress was made. *** Period 1 ends September 30 and Period 2 ends March 31.

17a-2. Number of strands deployed										
17a-3. Number of miles of buried fiber deployed										
17a-4. Number of miles of aerial fiber deployed										
17a-5. Estimated capacity of fiber (i.e. throughput)										
17a-6. Deployment cost per mile of buried fiber optics										
17a-7. Deployment cost per mile of aerial fiber optics										
17a-8. Total Spent on Buried Fiber Deployment this reporting period										
17a-9. Total Spent on Aerial Fiber Deployment this reporting period										
17a-10. Total spent on Fiber Deployment this reporting period										

17a. Fiber Optic Based ***, Long Text Responses and File Uploads	
Current Period (Year 3, Period 1)	
17a-11. Please provide any additional information about the Fiber Optic deployment (200 words or less)	[During this reporting period, C Spire issued and awarded Request for Proposal's for Construction Inspection Services, Cabinets, Generators, Cabinet Site Work, DWDM and MPLS Equipment and Rectifiers. In addition, C Spire continues to work with the previously awarded engineering firms and construction contractor on proposed routes. Construction has begun throughout multiple counties along the proposed routes. C Spire continues to work with USFS on submitted SF-299 Permit across USDA forestry lands and anticipates completion in those federal land areas during Q4-2025. C Spire is working closely with engineers in preparation of core permit issuance during Q4-2025 for Alabama River and Tallapoosa River Crossings. C Spire is in talks with Operators for IRU' and anticipates agreements in future quarters. Equipment purchase orders will be issued during Q4-2025 with equipment receipt anticipated during Q1-2026. As a result, no fiber optic cable has been lit during this reporting period as we are still awaiting light source and electronics.]
17a-12. Please provide the digital mappings (e.g., CAD, Revit, KMZ, KML) for the new aerial fiber and buried fiber equipment installed during this reporting period.	File(s) uploaded for digital mappings: NTIA Routes through 093025.kmz

17b-3. Installation cost per microwavable node										
17b-4. Number of new towers built to support microwave structure										
17b-5. If applicable, what type of tower was constructed (a) Monopole (b) Self-Support, (c) Guyed, or (d) Other during this reporting period?										
17b-6. Average cost per tower installed										
17b-7. Total spend on Tower deployment this reporting period										
17b-8. Total spend on microwave deployment this reporting period										
17b. Microwave ***, Long Text Responses and File Uploads										
Current Period (Year 3, Period 1)										
17b-9. If you answered "Other" to question 17b-5 or if it is a combination of multiple types, please provide a detailed narrative description detailing what type of tower or what combination of towers is used for the project and the associated costs. (200 words or less).	[Not applicable. C Spire will not utilize microwave based technology, including towers to support microwave structure, for the purposes of this project.]									
17b-10. Please provide the digital mappings (e.g., CAD, Revit, KMZ, KML) for the microwave nodes created during this reporting period.										

17c. Satellite ***	Year 1		Year 2		Year 3		Year 4		Year 5	
	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2
17c-1. What satellite provider is being used?	0	0	0	0	0					
17c-2. What is the estimated capacity of the satellite link (i.e. throughput)?	0	0	0	0	0					

17c-3. What is the associated cost to use this satellite service?	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00					
---	--------	--------	--------	--------	--------	--	--	--	--	--

17c. Satellite ***	Year 6		Year 7		Year 8		Year 9		Year 10	
	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2	Period 1	Period 2
17c-1. What satellite provider is being used?										
17c-2. What is the estimated capacity of the satellite link (i.e. throughput)?										
17c-3. What is the associated cost to use this satellite service?										
17c. Satellite ***, Long Text Responses and File Uploads										
Current Period (Year 3, Period 1)										
17c-4. Please provide any additional information about the Satellite deployment (200 words or less)	[Not applicable. C Spire will not utilize satellite based technology for the purposes of this project.]									
17c-5. Please provide the digital mappings (e.g., CAD, Revit, KMZ, KML) for the satellite network accessed during this reporting period.										

Certifications
18. Please provide certification evidencing compliance with Federal labor and employment laws along with the requirements of Infrastructure Investment and Jobs Act and Middle Mile Grant Program, for the bi-annual period for which this report is being filed.
I certify that Troy Cablevision, Inc. dba C Spire is in compliance with Federal labor and employment laws along with the requirements of the Infrastructure Investment and Jobs Act and Middle Mile Grant Program, for the bi-annual period for which this report is being filed.
19. Please provide certification evidencing compliance with the Build America, Buy America Act. The Build America, Buy America Act requires that all of the iron, steel, manufactured products (including but not limited to fiber-optic communications facilities), and construction materials used in the project or other eligible activities are produced in the United States unless a waiver is granted.

I certify that Troy Cablevision, Inc. dba C Spire is in compliance with the Build America, Buy America Act. The Build America, Buy America Act requires that all of the iron, steel, manufactured products (including but not limited to fiber-optic communications facilities), and construction materials used in the project or other eligible activities are produced in the United States unless a waiver is granted.

File Uploaded: MMG Inventory Report_final_093025.xlsx

20. I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.	
20a. Typed or Printed Name and Title of Authorized Certifying Official:	Derek Doyle
20b. Signature of Certifying Official:	Derek Doyle
20c. Telephone (area code, number and extension):	
20d. Email Address:	ddoyle@cspire.com
20e. Date:	12/05/2025