



OMB Control No. 0660-0047 Expiration Date: 07/31/2025

TRIBAL BROADBAND CONNECTIVITY PROGRAM ANNUAL REPORT			
GENERAL INFORMATION			
GENERAL	Recipient Organization:	Osage Nation	Award Identification Number: NT22TBC0290058
	Recipient Street Address:	627 Grandview Ave	Report Submission Date (MM/DD/YYYY): 08/01/2023
	City, State, Zip Code:	Pawhuska, OK 74056	
	DUNS/UEI Number:	MCKHUFPLBE1	Period of Performance End Date (MM/DD/YYYY): 07/31/2024
	Period of Performance Start Date (MM/DD/YYYY):	08/01/2022	
	Report Period Start Date (MM/DD/YYYY):	08/01/2022	Report Period End Date (MM/DD/YYYY): 07/31/2023
1	Provide the number of locations or geographic areas at which broadband service was provided using the grant funds. (Please attach associated shapefiles of geographic areas) (600 words or less)		
	To date there have been no geographical areas provided service. We are still in the stage of doing the environmental assessment and historical preservation. No construction has begun at this date.		
2	Please describe each service provided with grant funds. (600 words or less)		
	To date there have been no services provided. We are still in the stage of doing the environmental assessment and historical preservation. No construction has begun at this date. We have done the preliminary engineering design and most of the Environmental Analysis and some of the Historical Preservation.		
3	If applicable, please list subcontractors and describe how they expended funds. (600 words or less)		
	1) ACRS LLC, Initial engineering of proposed fiber routes and tower sites, \$292,467.00 / 2) Reagan Smith, Environmental Studies, \$77,500.00 / 3) KGP, Construction Materials \$966,503.11 / 4) Power & Telephone Supply, Construction Materials, \$1,791,782.46 / 5) SMC, Construction Materials, \$35,996.90 / TOTAL SPENT (by category) "4-Architectural and engineering fees" - \$369,967.00 & "9-Construction" - \$2,794,282.47		
4	Please describe how the recipient and subrecipient (if applicable) expended the funds. (600 words or less)		
	The Osage Nation expended only funds directly related to the contractors and sub-contractors. No NTIA funds have been directly expended by the Osage Nation. All funds are listed the same as in Item #3 above, namely ACRS LLC, Initial engineering of proposed fiber routes and tower sites, \$292,467.00 / Reagan Smith, Environmental Studies, \$77,500.00 / KGP Construction Materials \$966,503.11 / Power & Telephone Supply, Construction Materials, \$1,791,782.46 / SMC, Construction Materials, \$35,996.90 / Total Spent by category "#4-Architectural and engineering fees" - \$369,967.00 "#9-Construction" - \$2,794,282.47		
5	If applicable, please list each subrecipients that received a subgrant through funding. (600 words or less)		
	N/A		
6	Please provide the barriers to broadband use and adoption or broadband infrastructure deployment work that you experienced during the reporting period of this award to date. What steps did you take to address them? (600 words or less)		
	The only barriers that the Osage Nation has experienced is finalizing the Environmental and Historical Preservation efforts (section 106). We have requested and obtained the designation of Independent Utility for 4 of the projects and are near completion of the Historical Preservation of those 4 projects. A few of the proposed fiber "middle mile" routes have been delayed due to ongoing Oklahoma Department of Transportation highway projects. These ODOT projects have delayed our ability to access certain areas which in turn has slowed the environmental and historic preservation reports.		
7	Please describe whether or not your organization connected NOFO purpose areas to broadband adoption and use or broadband infrastructure deployment work. (600 words or less)		
	No areas have been connected however, we have been working on the environmental analysis and the Section 106 Historical Preservation requirements.		
8	Please describe your project's achieved accomplishments during this reporting period. (600 words or less)		
	1) Preliminary Engineering design. 2) Environmental Analysis, 3) progress on Historical Preservation Section 106 requirements, 4) Right of Way/Easements for both ODOT (Oklahoma Department of Transportation) and private land ownership is progressing according to the project schedule.		

9	Using the Excel spreadsheet template titled "TBCP Reports Addendum A", please provide an updated count of Households within each of the eligible tribal block groups along with their Location ID that you connected to your network. The locations should match and conform to the Federal Communications Commission (FCC) Broadband Serviceable Location Fabric, which is a unique identifier for the geographic coordinates, and where available, the address(es) associated with each location. Please be sure to select 'Annual Report' checkbox when completing the addendum.		
10	Using the Excel spreadsheet template titled "TBCP Reports Addendum B", please provide an updated count of Tribal Businesses within each of the eligible tribal block groups along with their Location ID that you connected to your network. The locations should match and conform to the Federal Communications Commission (FCC) Broadband Serviceable Location Fabric, which is a unique identifier for the geographic coordinates, and where available, the address(es) associated with each location. Please be sure to select 'Annual Report' checkbox when completing the addendum.		
11	Using the Excel spreadsheet template titled "TBCP Reports Addendum C", please provide an updated count of Community Anchor Institutions (CAIs) within each of the eligible tribal block groups along with their Location ID that you connected to your network. The locations should match and conform to the Federal Communications Commission (FCC) Broadband Serviceable Location Fabric, which is a unique identifier for the geographic coordinates, and where available, the address(es) associated with each location. Please be sure to select 'Annual Report' checkbox when completing the addendum.		
CERTIFICATION	I certify to the best of knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
	Typed or printed name and title of Authorized Certifying Official:		Telephone (area code, number and extension):
	Signature of Certifying Official:		Email Address:
		Date:	

CERTIFICATION	Typed or printed name and title of Authorized Certifying Official:		Telephone (area code, number and extension):	
	Signature of Certifying Official:		Email Address:	
			Date:	

CERTIFICATION	Typed or printed name and title of Authorized Certifying Official:		Telephone (area code, number and extension):	
	Signature of Certifying Official:		Email Address:	
			Date:	

CERTIFICATION	Typed or printed name and title of Authorized Certifying Official:		Telephone (area code, number and extension):	
	Signature of Certifying Official:		Email Address:	
			Date:	